

## NEWPORT CONSTRUCTION SCHEDULE - MIDDLESEX TRNPK PHASE II BEDFORD, MA

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
06/11/12	06/12/12	06/13/12	06/14/12	06/15/12	06/16/12	06/17/12	
R & D Bit Conc Intersection of Middlesex Turnpike & Crosby Drive / Plank St	Gravel Intersection of Middlesex Turnpike & Crosby Drive / Plank St	Dense Graded - Intersection of Middlesex Turnpike & Crosby Drive / Plank St		Expose CB's Crosby Drive RT & LT & 446 to 452 LT	NCC		
Place Bit. Conc. Binder - Driveways 404 - 433 LT, Parking Lot Aprons (2 Ea), Parking Lot 100 Crosby Drive			Bit. Conc. Intersection of Middlesex Turnpike & Crosby Drive / Plank St.		NCC Paving NCC		
Traffic Signal Conduit Location No. 2 - Baseline LT	Pavement Millings under Guardrail 419+00 to 421+25 LT	Misc. Subgrade & Loam Slopes 421+50 LT, 422+50 LTR, 438+50 - 440+00 RT	Pavement Millings under Guardrail 433+50 to 441+88 LT		NCC		
Gravel & Grade Driveways 427 LT, Park Lot Ents, 100 Crosby Drive Lot	Subgrade & Loam slopes 433+50 to 443+50 LT				NCC		
				Temp. Pavement Markings Intersection & Crosby Drive	Liddell		
Raise Castings - MITRE Link					Alonso		
Clearing 400 RT & 452 LT					Cook		
Remove Stockpiled Fill from MITRE Field					NCC		
06/18/12	06/19/12	06/20/12	06/21/12	06/22/12	06/23/12		06/24/12
R & D Bit Conc Plank St 5+00-10+00	Gravel Plank St 5+00- 10+00	Dense Graded Plank St 5+00 - 10+00			NCC		
			Bit. Conc. Plank St. 5+00 - 10+00		NCC Paving NCC		
Subgrade & Loam slopes Crosby Drive RT & LT					NCC		
Install Granite Curb - Crosby Dr. RT & LT, 443+50 to 452+50 LT & Median 446 to 451							
Remove Stockpiled Fill from MITRE Field					NCC		
06/25/12	06/26/12	06/27/12	06/28/12	06/29/12	06/30/12	07/01/12	
Water Connection across Rte. 62 at Network Drive					NCC		
Loam slopes 446 to 452+50 LT		Gravel, Grade Sidewalk Crosby LT & 446 - 452+50 LT, Plank St.			NCC		
Remove Stockpiled Fill from MITRE Field					NCC		
Install Granite Curb - Crosby Dr. RT & LT, 443+50 to 452+50 LT & Median 446 to 451, Plank Street					DaPonte		

## NEWPORT CONSTRUCTION SCHEDULE - MIDDLESEX TRNPK PHASE II BEDFORD, MA

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
07/02/12	07/03/12	07/04/12	07/05/12	07/06/12	07/07/12	07/08/12
Complete WQS at 386 LT		4th of  July	Gravel Drive to MITRE off Rte 62'		NCC	
Form & Place Cement Concrete Walk			Crosby Drive LT, 446 - 452+50 LT, Plank St.		NCC Conc.	
Loam behind Curb Crosby Dr. RT			Full Depth Widening - 452+50 to 455+00 LT		NCC	

PLEASE NOTE ALL SCHEDULED WORK IS SUBJECT TO MODIFICATIONS DUE TO WEATHER OR OTHER CONDITIONS BEYOND OUR CONTROL