

The following is the expected work schedule for the week of December 21st, provided by Revoli Construction, for the Bedford Street Force Main Project – Phase II :

- The 12-inch bypass pipe along Great Road between the Main Sewer Station and the pit at the Westview Cemetery is installed, tested and on-line.
- Revoli's crew will continue to fuse 18-inch pipe liner.
- The crew has begun to excavate the access pits (one at the corner of Stop & Shop and one at Main Sewer Station) to facilitate the slip lining process. This work will be completed on Monday or Tuesday.
- The crew will begin slip lining from the sewer station back to the corner of Stop & Shop. This work is expected to take one day.
- The crew may begin to prepare for slip lining from the parking lot behind the American Legion up to Great Road. The section of sewer main under the Shawsheen River between Stop and Shop and the American Legion will be done after the first of the year.