

The following is the expected work schedule for the week of October 19, 2015:

- Revoli's crew will excavate access pits in Bedford Street between Route 95/128 and North Hancock Street.
- The existing force main will be cleaned and internally inspected between Route 95/128 and North Hancock Street.
- The crew may begin to slip-line 18-inch pipe between Route 95/128 and North Hancock Street.