

The following is the expected work schedule for the Week of November 16, 2015:

- The crew will continue to pave access pits between Route 95/128 and North Hancock Street.
- The crew will continue to install grout to fill the void space in the slip lined pipe.
- The crew will transfer flow from the bypass to the new 18-inch HDPE pipe.
- The crew will begin to dewater and remove the 12-inch bypass pipe.